

Job No:	R2C047139657	Vehicle Reg / Fleet No:	MV75BVL	Operator:	
Inspection Date:	21/08/2025	Make / Model:	Scania / G450	Workshop:	WPT Trafford Park Units 1 & 5 Circle South, John Gilbert Way, Trafford Park M17 1NF
Service Type:	PDSI	Chassis No:	5778739		
	PDSI	Usage:	64 Km		

Planned ISO Week:	2025-W36	Actual ISO Week:	2025-W34
Judgement Key (J)	■ / ✓ = Satisfactory	■ / M = Monitored	■ / R = Requires attention ■ / NA = Not applicable

IM	Check	J
Truck - PDSI:		
Fire Prevention check of the Bodywork:		
[0]	■ Bodywork declaration of conformity: Check that the document is in the specified place within the vehicle. This confirms the bodywork has been completed in accordance with Scania rules.:	✓
Safety Pre check Electric Vehicle (HEV,PHEV,BEV):		
[0]	■ Complete Dynamic Risk assesment - Carry out assesment	NA
[0]	■ Perform LOTO when working on Electric Vehicles- Lock Out Tag Out	NA
Safety Pre check Gas Vehicle (CNG,LNG):		
[0]	■ Fuel system - check for leaks using appropriate tool. Shut off gas supply & run engine until stops	NA
[0]	■ Fuel system - check the gas tank fuel valves are fully open	NA
PDI Inspection Station:		
[0]	■ Air suspension, rear: Carry out functional check:	✓
[0]	■ Auxillary Heater: Check function and bleed the fuel system if necessary.:	✓
[0]	■ Axle weight distribution: Check the axle weight distribution on vehicles with twin front axles.:	✓
[0]	■ Brake adaptation: If the vehicle is to be delivered with a trailer, a brake adaptation between the vehicle and trailer should be carried out.	NA
[0]	■ Cab: Fit and adjust the transport-mounted roof air deflector:	✓
[0]	■ Check Communicator: Check the vehicle can be found in CSTT, the model and version are valid and the position and odometer are correct.:	✓
[0]	■ Digital Tachograph: Activate and Calibrate the system.:	✓
[0]	■ Documentation: Check that all necessary documentation is provided with vehicle. Make a note in the Driver's Manual that the delivery inspection has been carried out.:	✓
[0]	■ Front air suspension: Carry out functional check	NA
[0]	■ Fuel System: Open the valve between the double fuel tanks and ensure fuel is transferring.	NA
[0]	■ Fuel Tank: Check that the label specifying the fuel requirements is clearly visible.:	✓
[0]	■ Inspection indicator: Turn off the service indicator with SDP3:	✓
[0]	■ Miscellaneous: Remove transport protection in the cab. Check paintwork and upholstery are in perfect condition. Fit the Towing Pin. Fit one or more radio antennas. Fit loose parts supplied in the cab.:	✓
[0]	■ Signs and Stickers: Check that all signs required are correctly positioned and in good condition, in accordance with local legal requirements.:	✓
[0]	■ Steered axles: Check toe-in on all steered axles. On vehicles with more than one steered axle, the steered axles must be parallel:	✓
[0]	■ Tag Axle lift: Carry out functional check:	✓
Lubrication:		
[0]	■ Automatic gearbox - Check level	NA
[0]	■ Axle gear: Check level:	✓
[0]	■ Hydraulic Tag axle lift: Check oil level	NA
[0]	■ Lubricate: Chassis & top up grease in the ACL reservoir.	NA
[0]	■ Manual gearbox - Check level is to the edge of level hole:	✓
[0]	■ Power steering: Check oil levels:	✓
In Cab:		
[34]	■ Brake system: Check operating pressure, warning lamps, buzzer & for leaks.:	✓
[16]	■ Cab Doors & Windows: Check operation.:	✓
[0]	■ Cab Fire Extinguisher fitted.	NA
[0]	■ Cab Fire Extinguisher next check date:	NA
[28]	■ Driving Controls: Check operation:	✓
[36]	■ Electronic park brake control: Check for security, condition & operation, if applicable check hand lever (ratchet & pawl type) that operates mechanical brakes refer to IM for this type. :	✓
[0]	■ FLC camera - visual check of bonding to windscreen:	✓
[39]	■ Hand operated brake control valve: Check Operation:	✓
[27]	■ Horn:	✓
[34]	■ Instruments & warning lamps: Check operation.:	✓
[0]	■ Legal plate/VTG/Height indicator: Check details and condition.:	✓
[22]	■ Mirrors and Indirect Vision Devices, including camera-monitor systems: Check condition and Operation.:	✓
[0]	■ Park brake released audible warning: Check operation :	✓
[33]	■ Road Speed Limiter: Check operation, Check the set speed with SDP3, Check correct speed displayed on plaque: 90	✓
[3]	■ Seat belts & Supplementary Restraint Systems: Check condition & operation.:	✓
[18]	■ Seats: Check condition, operation & security.:	✓
[37]	■ Service Brake Pedal:Check:	✓
[30]	■ Steering Control: Check operation and for play.:	✓
[26]	■ Tachograph/Speedometer: Check operation & note calibration date.:	✓
[25]	■ Windscreen washer/wiper: Check operation.:	✓
[23]	■ Windscreen, glass and view of the road: Check condition:	✓

IM	Check	J
Action From Front And Side:		
[67]	■ Aim of headlamps: Check horizontal, vertical alignment & pattern of headlamp beam using calibrated headlamp alignment equipment.:	✓
[42]	■ Batteries: Check electrolyte level/charge condition using midtronics/security. :	✓
[20]	■ Bodywork: Check Condition of body, check cab air deflector condition and security.:	✓
[19]	■ Bodywork: Security of Body, Containers and Crane Support Legs:	✓
[15], [17]	■ Cab: Check security of cab mountings, tilt mechanism, catwalk, floor & steps.:	✓
[59]	■ Compressed air tanks: Check security & damage.:	✓
[8]	■ Condition of Tyres:	✓
[0]	■ Cooling system: Check fluid level & system condition, check and report antifreeze content using refractometer.:-38	✓
[66]	■ Direction indicators & hazard warning lamps:	✓
[0]	■ DIS sensor visual inspection of mounting:	✓
[5]	■ Exhaust Emissions: Check exhaust emissions meet the required criteria.:	✓
[46]	■ Exhaust system, noise shields and noise encapsulation under cab, engine and gearbox : Check condition & security.:	✓
[45]	■ Fuel Tanks and System: Check Condition, Security and for Leakage. Ensure LNG safety valve caps are in place(if applicable), check Anti-siphon condition if fitted.:	✓
[63]	■ Lamps:	✓
[62]	■ Markers & reflectors and conspicuity Marking Tape (Refer to conspicuity marking requirements as per testers manual):	✓
[1]	■ Number Plate: Check for legibility and security:	✓
[6]	■ Road Wheels and Hubs: Check wheel nut security & damage to fixings: Check for wheel nut indicators (if applicable):	✓
[9]	■ Sideguards, Rear Under-Run Devices & bumper Bar: Check condition:	✓
[7]	■ Size, type and load index of Tyres:	✓
[10]	■ Spare wheel carrier: Check condition & security.	NA
[14]	■ Spray Suppression, Wings and Wheel Arches: Check condition.:	✓
[11]	■ Trailer coupling: Check condition & security. Confirm Lamp in Cab operational	NA
[12]	■ Trailer Parking and Emergency Brakes and Air line connections: Check condition, wear, damage.	NA
[8]	■ Tyre aging: Check the date code on all tyres, check front steered tyres are not aged over 10 years old, check for legability, Check date code is displayed. Report any defect as safety related. :	✓
Under The Vehicle:		
[48]	■ Air suspension: Check for damage cones/air bags.:	✓
[74]	■ Any other dangerous defects.:	✓
[53]	■ Axles, Stub axles & wheel bearings: Jack up axles and rotate wheel, check condition of wheel bearings, stub axles and kingpins.:	✓
[48]	■ Balance tandem: Check torque rods security/damage to mtg brackets.	NA
[59]	■ Brake system and components: Check condition of brake discs, drums and compressed air pipes: Check for damage to air lines/connectors/attachments.:	✓
[41]	■ Chassis frame & attachments: Check for cracks/loose bolts/rivets.:	✓
[0]	■ Clutch operation: Check plate wear/fluid level/hose condition. :	✓
[42]	■ Electrical Wiring and equipment. Care must be taken with high voltage cables (orange in colour) Check for additional damage to cables/connectors/attachments. :	✓
[43]	■ Engine & Transmission Mountings: Check condition.:	✓
[48]	■ Front air susp: Check torque rods security/damage to mounting brackets.:	✓
[57]	■ Propeller shaft: Check condition/damage of driveshaft, U/J's & support bearing including PTO:	✓
[48]	■ Shock absorbers / Anti roll bars: check components for leaks and security:	✓
[48]	■ Spring leaves (air & leaf susp): Check clamps/pin/bushes.:	✓
[54]	■ Steering: Check PAS system & all joints & fixings. Rotate the steering wheel through its full working range, check steering components aren't obscured. Check condition of Hydraulic hoses & pipes:	✓
[48]	■ Tag axle/mid lift check operation.:	✓
[44]	■ Transmission Leakage including PTO:	✓
Engine Compartment (Cab Tilted):		
[0]	■ Air filter: Check indicator.:	✓
[0]	■ Compressor: Check security.:	✓
[0]	■ Engine: Check drive belt condition & tension. Have you carried out the approved belt tensioner check procedure inline with the Scania workshop manual. See notes section for work description: Yes	✓
[44], [45]	■ Leakage: Start engine. Check for Oil/Coolant/Fuel/ Air/Exhaust Leaks.:	✓
[0]	■ Replace the engine oil and filter if 6 months have passed since the Actual Delivery Date (ADD)	NA
Brake System:		
[58]	■ Additional Braking Devices: Check operation & condition of retarder & exhaust brake (or any additional braking device not specified):	✓
[59]	■ Auto slack adjusters: Check basic settings.	NA

Job No:	R2C047139657	Vehicle Reg / Fleet No:	MV75BVL	Operator:	
Inspection Date:	21/08/2025	Make / Model:	Scania / G450	Workshop:	WPT Trafford Park Units 1 & 5 Circle South, John Gilbert Way, Trafford Park M17 1NF
Service Type:	PDSI	Chassis No:	5778739		
	PDSI	Usage:	64 Km		

Planned ISO Week: 2025-W36 **Actual ISO Week:** 2025-W34

[59]	☒	Brake linings/Disc Pads: Check the thickness of the lining/Pads, record.:	✓
[71], [72]	☒	Brake system: Test on a brake roller or with a decelerometer (record all readings):	✓
[59]	☐	Manual slack adjuster: Check & adjust stroke.	NA
[38]	☒	Service Brake Operation: Check ABS/EBS/ESC :	✓
SDP3 Checks Before Road Test:			
[0]	☒	Check and carry out ECU software updates:	✓
[0]	☒	Electrical control unit: Check, note & erase all fault codes in ECU:	✓
Road Test:			
[28]	☒	Clutch and Gearbox: Check operation.:	✓
[0]	☒	Opticruise: Check operation.:	✓
After Road Test:			
[0]	☒	Electrical Control Unit: Check, note & erase fault codes (send SVI to Operational analysis):	✓

Courtesy Item:			
[0]	☒	Engine Oil: Check & top-up to the correct level.:	✓
[0]	☒	Washer Fluid: Check & top-up washer fluid.:	✓
Additional Items:			
[0]	☒	Clutch Disc thickness - record in MM or record % from ICL : 100%	✓
[0]	☐	Fire Extinguisher fitted External N/S	NA
[0]	☐	Fire Extinguisher fitted External O/S	NA
[0]	☐	N/S Fire Extinguisher next check date:	NA
[0]	☐	Next Inspection Due Date:	NA
[0]	☐	O/S Fire Extinguisher next check date:	NA
[0]	☒	Smoke Alarm - Check operation:	✓
[26]	☒	Tacho - K. Factor.: Yes	✓
[26]	☒	Tacho - Seals in place.: Yes	✓
[0]	☐	Wheels Removed (If yes ensure wheel nuts retorque Label is placed in cab following refitting)	NA

Brake Performance:			
[0]	☒	Test / Evaluation Date: 20/08/2025	✓
[0]	☒	Tested / Evaluated By (Technician's Name): D Halford	✓
[0]	☒	Test Method: Brake Rollers	✓
[0]	☒	Load Condition: Unladen	✓
[0]	☒	Performance Format: Percentage	✓
[71]	☒	Service Performance: 33.00 Locked	✓
[72]	☐	Secondary Performance	NA
[73]	☒	Parking Performance: 27.00 Locked	✓
[0]	☐	Do you need to log Tapley (Decelerometer) brake temperatures?	NA

Speed Limiter Requirements:			
[0]	☒	Check road speed limiter performance:	✓
[33]	☒	Road speed limiter (excludes speed check):	✓

Tachograph Dates:			
[26]	☒	Tachograph Type: Digital	✓
[26]	☒	Tachograph 2yr Expiry Date: 20/08/2027	✓
[26]	☐	Tachograph 6yr Expiry Date	NA

Job No:	R2C047139657	Vehicle Reg / Fleet No:	MV75BVL	Operator:	
Inspection Date:	21/08/2025	Make / Model:	Scania / G450	Workshop:	WPT Trafford Park Units 1 & 5 Circle South, John Gilbert Way, Trafford Park M17 1NF
Service Type:	PDSI	Chassis No:	5778739		
	PDSI	Usage:	64 Km		

Planned ISO Week: 2025-W36 Actual ISO Week: 2025-W34

Note: 0.0 = No check carried out.

Nearside					Offside				
Tyre pressure readings are as first inspected, any adjustments will be noted.									
#	Lining		Depth:	15.00 mm	Depth:	15.00 mm		Lining	#
1	100 %		Pressure:	120.00 PSI	Pressure:	120.00 PSI		100 %	1
	Remaining		Adjusted:	120.00 PSI	Adjusted:	120.00 PSI		Remaining	
#	Lining		Depth:	15.00 mm	Depth:	15.00 mm		Lining	#
2	100 %		Pressure:	120.00 PSI	Pressure:	120.00 PSI		100 %	2
	Remaining		Adjusted:	120.00 PSI	Adjusted:	120.00 PSI		Remaining	
#	Lining	Depth:	17.00 mm	Depth:	17.00 mm	Depth:	17.00 mm	Lining	#
3	100 %	Pressure:	90.00 PSI	Pressure:	90.00 PSI	Pressure:	90.00 PSI	100 %	3
	Remaining	Adjusted:	90.00 PSI	Adjusted:	90.00 PSI	Adjusted:	90.00 PSI	Remaining	
#	Lining		Depth:	17.00 mm	Depth:	17.00 mm		Lining	#
4	100 %		Pressure:	110.00 PSI	Pressure:	110.00 PSI		100 %	4
	Remaining		Adjusted:	110.00 PSI	Adjusted:	110.00 PSI		Remaining	

Brake Efficiency	
Test Type	Brake Rollers
Brake Retardation - Service	33% L
Brake Retardation - Secondary	----
Brake Retardation - Park	27% L

TM	Defect	Authorised by	Actions	Actioned by
	Safety Related Defects			
	Non-Safety Related Defects			
	Monitored Defects			

PDSI	Foreman
 I/we declare that this vehicle has been inspected in accordance with current instructions and DVSA testers manual and all applicable items have been checked and found to be serviceable, except as noted. Name: Dave Halford Date: 03/09/2025	 All safety defects listed have been corrected and to the best of my knowledge and belief the vehicle has left this workshop in a safe and roadworthy condition. Name: Chris Cleary Date: 03/09/2025