

Vehicle- and Test data

Test Type	FULL TEST	Time	03:06
Test Number & Id	0003372	Date	23/04/2026
Vehicle Make	SCANIA	Station	SGB Heathrow
Vehicle Type	4 AXLE RIGID HGV	GVW	36000 kg
VRM/ID	MV75BVL	GTW	0 kg
DTP Nr/Brake code	9824	TAW	----- kg

AXLE 1 2221 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.1 % 24 kgF Pass		8 %	1105 kgF (L)
	O/S 1.6 % 35 kgF Pass			1023 kgF (L)
AXLE 2 6237 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.0 % 65 kgF Pass		24 %	2231 kgF (L)
	O/S 1.1 % 70 kgF Pass			1715 kgF (L)
 Parking	N/S		1 %	1470 kgF
	O/S			1478 kgF
AXLE 3 4299 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.7 % 72 kgF Pass		25 %	1748 kgF (L)
	O/S 1.5 % 66 kgF Pass			1314 kgF (L)
 Parking	N/S		30 %	1912 kgF (L)
	O/S			1357 kgF (L)
AXLE 4 2617 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.5 % 40 kgF Pass		26 %	1244 kgF (L)
	O/S 1.6 % 41 kgF Pass			932 kgF (L)
 Parking	N/S		23 %	1182 kgF (L)
	O/S			913 kgF (L)

TEST SUMMARY

	Pass Value	Test Value	Pass/Fail (locks)
Service	50% GVW	39% (FWA)	Pass (Locks)
Secondary	25% GVW	25% (FWA)	
Secondary	25% GVW	14%	
Parking	16% GVW	23%	Pass
Deficiencies	No deficiencies		
Advisories	No advisories		
Overall Result	**** PASSED ****		
Notes	Measured vehicle weight 15374 kg Insufficient load on axle 3 Insufficient load on axle 4		
Tested by		Signed	