

Vehicle- and Test data

Test Type	FULL TEST	Time	03:18
Test Number & Id	0000358	Date	06/11/2025
Vehicle Make	SCANIA	Station	SGB Heathrow
Vehicle Type	4 AXLE RIGID HGV	GVW	36000 kg
VRM/ID	MV75BVL	GTW	0 kg
DTP Nr/Brake code	9824	TAW	----- kg

AXLE 1 5321 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.3 % 67 kgF Pass		28 %	1649 kgF (L)
	O/S 1.5 % 77 kgF Pass			2261 kgF (L)
AXLE 2 8179 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.3 % 108 kgF Pass		7 %	2281 kgF (L)
	O/S 1.4 % 111 kgF Pass			2433 kgF (L)
 Parking	N/S		4 %	1467 kgF
	O/S			1525 kgF
AXLE 3 9743 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.4 % 138 kgF Pass		3 %	2625 kgF (L)
	O/S 1.4 % 140 kgF Pass			2552 kgF (L)
 Parking	N/S		1 %	2903 kgF
	O/S			2925 kgF
AXLE 4 4025 kg	BIND	Ovality / Fall-off	IMBALANCE	MAX. FORCE
 Service	N/S 1.2 % 50 kgF Pass		16 %	1333 kgF (L)
	O/S 1.4 % 55 kgF Pass			1583 kgF (L)
 Parking	N/S		22 %	1320 kgF (L)
	O/S			1689 kgF (L)

TEST SUMMARY

	Pass Value	Test Value	Pass/Fail (locks)
Service	50% GVW	48% (FWA)	Pass (Locks)
Secondary	25% GVW	25% (FWA)	
Secondary	25% GVW	22%	
Parking	16% GVW	32%	Pass
Deficiencies	No deficiencies		
Advisories	No advisories		
Overall Result	**** PASSED ****		
Notes	Measured vehicle weight 27268 kg Insufficient load on axle 4		
Tested by		Signed	