



Vehicle- and Test data

Test Type	FULL TEST	Time	22:08
Test Number & Id	0001824	Date	21/07/2026
Vehicle Make	SCANIA	Station	SGB Heathrow
Vehicle Type	4 AXLE RIGID HGV	GVW	36000 kg
VRM/ID	MV75BVL	GTW	0 kg
DTP Nr/Brake code	9824	TAW	---- kg

AXLE 1 2499 kg		BIND		Ovality / Fall-off	IMBALANCE	MAX. FORCE
Service	N/S	1.2 %	31 kgF Pass		22 %	744 kgF (L)
	O/S	0.6 %	14 kgF Pass			948 kgF (L)
AXLE 2 5180 kg		BIND		Ovality / Fall-off	IMBALANCE	MAX. FORCE
Service	N/S	0.8 %	43 kgF Pass		19 %	1602 kgF (L)
	O/S	0.6 %	34 kgF Pass			1312 kgF (L)
Parking	N/S				5 %	1475 kgF
	O/S					1540 kgF
AXLE 3 6388 kg		BIND		Ovality / Fall-off	IMBALANCE	MAX. FORCE
Service	N/S	1.2 %	76 kgF Pass		32 %	2322 kgF (L)
	O/S	1.0 %	63 kgF Pass			1599 kgF (L)
Parking	N/S				22 %	1661 kgF (L)
	O/S					1311 kgF (L)
AXLE 4 2746 kg		BIND		Ovality / Fall-off	IMBALANCE	MAX. FORCE
Service	N/S	1.2 %	33 kgF Pass		19 %	1061 kgF (L)
	O/S	1.0 %	29 kgF Pass			863 kgF (L)
Parking	N/S				21 %	1039 kgF (L)
	O/S					826 kgF (L)

TEST SUMMARY

	Pass Value	Test Value	Pass/Fail (locks)
Service	50% GVW	41% (FWA)	Pass (Locks)
Secondary	25% GVW	25% (FWA)	
Secondary	25% GVW	16%	
Parking	16% GVW	21%	Pass
Deficiencies	No deficiencies		
Advisories	No advisories		
Overall Result	**** PASSED ****		
Notes	Measured vehicle weight 16813 kg Insufficient load on axle 3 Insufficient load on axle 4		
Tested by		Signed	